

FIRE-LANE PROCUREMENT + DELIVERY SCHEDULE

FL-27-014 | Baseline dated 20 July 2027

SCHEDULE PREMISE. The 31 August 2028 completion date supports Command Post commissioning. Coordination of the G and H site criteria is required before either acquisition creates contractor reliance.

Milestone	Date	Status	Control / dependency
Requirement and certified funds	10 Jul 2027	Complete	H-01 through H-04 establish scope, funding, and fixed alignment.
Cross-project site review	27 Jul 2027	Decision point	Compare the Command Post proposals with this lane before either award.
Corrected common site criteria	4 Aug 2027	Planned	Issue any material correction through the applicable competition/order channel.
SABER proposal request	9 Aug 2027	Planned	Outer Heaven receives the coordinated H requirement.
Site verification and proposal	12-30 Aug 2027	Planned	Verify geometry, quantities, utilities, and remote logistics.
Negotiation and award	1-15 Sep 2027	Planned	Determine price fair and reasonable and issue the written task order.
Submittals and long-lead preparation	Sep 2027-Apr 2028	Planned	Survey, geotechnical, aggregate, drainage, hydrant, and apparatus-turning submittals.
Earthwork and drainage	May-Jun 2028	Planned	Thaw-sensitive work begins after accepted controls.
Aggregate, apron, and water work	Jul-Aug 2028	Planned	Complete lifts, culverts, turning apron, lateral, hydrant, and restoration.
Apparatus test and final acceptance	31 Aug 2028	Required	Full-width access, turning, drainage, hydrant, and record-document verification.

Critical interface

A late relocation of installed Command Post boulders would consume winter-weather contingency, require demolition and reconstruction, and risk both the 31 August fire-lane completion and the 15 October Command Post turnover. The schedule contains time for pre-award proposal revision; it does not assume avoidable postaward relocation.

PREPARED BY: /s/ Hal Emmerich, NH-03, Chief Facilities Engineer, 713 CES

DATE: 20 July 2027