

DIAMOND DOGS CIVIL WORKS, LLC

SHADOW MOSES AIR FIELD, ALASKA

COMMAND POST EARLY-SITEWORK SCHEDULE

FA-27-008 | Update through 24 August 2027

Notice to proceed	16 August 2027
Contract turnover	29 September 2028; Government requirement 15 October 2028
Current package	EWP-01 - boulder source acceptance, temporary staging, and full-scale mockup only
Equipment event	Rented telehandler hydraulic-pump failure reported 24 August 2027
EARLY-WORK LIMIT: Government release of EWP-01 on 23 August authorizes only source inspection, preparation of the temporary stockpile area, and the full-scale boulder mockup. Final barrier foundations and placement remain subject to later accepted design packages.	

Near-term and baseline activities

Activity	Date / period	Status	Dependency / note
Award and notice to proceed	16 Aug 2027	ACTUAL	Baseline, field verification, and submittal controls begin
Field verification and boulder inventory	16-22 Aug 2027	ACTUAL	Supports EWP-01 and site-security concept validation
EWP-01 accepted for limited release	23 Aug 2027	ACTUAL	Temporary staging and mockup only; no final barrier placement
Rental telehandler failure	24 Aug 2027	ACTUAL	High-capacity lifting source unavailable during mobilization
Boulder source acceptance, staging, and mockup	25 Aug-3 Sep 2027	AT RISK	Ten-day lifting window; mockup record feeds design review
Mockup review and model update	4-8 Sep 2027	PLANNED	Close comments before the 35-percent design package
35-percent design review	22 Sep 2027	MILESTONE	Confirms site, floor, systems, and long-lead basis
Final barrier foundations and placement	3 Jun-9 Aug 2028	BASELINE	Requires accepted final civil/security design and coordinated site access
Commissioning, training, and closeout	12 Aug-29 Sep 2028	BASELINE	Offeror turnover 16 days before Government required date
SCHEDULE EFFECT CLAIMED BY CONTRACTOR: Diamond Dogs states that losing the 25 August-3 September lifting window would compress mockup review and the 35-percent design basis. This update identifies the asserted schedule pressure; it does not select an equipment source or approve a contract change.			
Signed	Name / position		Date
/s/ Dana Rourke	Dana Rourke Program Manager, Diamond Dogs Civil Works, LLC		24 Aug 2027