

OUTER HEAVEN BUILDERS, LLC

SHADOW MOSES AIR FIELD, ALASKA

ROOFING DAILY-REPORT EXTRACT

Mother Base Community Support Center | 1-16 September 2027

Contract	SM-SABER-01 Task Order 27-064 - Community Support Center Roof Replacement
Prime / roofing sub	Outer Heaven Builders, LLC / Diamond Dogs Roofing, LLC
Report source	Contractor daily reports DR-09-01 through DR-09-16
Extract purpose	Record reported field conditions and work interruption on the eleven claimed dates

Claimed interruption entries

Date	Entry	Planned activity	Reported field condition / result
1 Sep	DR-WX-01	Existing membrane removal	Full roofing shift stopped; wet surface and standing water
2 Sep	DR-WX-02	Insulation removal / deck exposure	Full roofing shift stopped; wet deck could not be exposed
3 Sep	DR-WX-03	Deck preparation	Full roofing shift stopped; water remained in low areas
7 Sep	DR-WX-04	Vapor-retarder placement	Full roofing shift stopped; substrate remained damp
8 Sep	DR-WX-05	Insulation placement	Full roofing shift stopped; materials kept covered
9 Sep	DR-WX-06	Membrane installation	Full roofing shift stopped; surface water continued
10 Sep	DR-WX-07	Membrane installation	Full roofing shift stopped; adhesion conditions not met
13 Sep	DR-WX-08	Membrane seams / flashing	Full roofing shift stopped; rain and wet work surface
14 Sep	DR-WX-09	Perimeter and curb flashing	Full roofing shift stopped; standing water at drains
15 Sep	DR-WX-10	Roof dry-in progression	Full roofing shift stopped; work area remained wet
16 Sep	DR-WX-11	Roof dry-in progression	Full roofing shift stopped; rain during planned shift

RECORD LIMIT: These entries corroborate that roofing was interrupted on the listed dates. They do not compare actual weather with historical or contract-anticipated conditions and do not establish critical-path effect, timely notice, concurrency, or mitigation.

/s/ Mara Vance | Quality Control Manager, Outer Heaven Builders, LLC | 20 Sep 2027

OUTER HEAVEN BUILDERS, LLC
SHADOW MOSES AIR FIELD, ALASKA

SELECTED PHOTOGRAPHIC LOG

Daily-report images furnished with the prime contractor's extension request



Left to right: partially stripped roof with standing water; secured roofing materials on a wet work surface; Community Support Center exterior during a roofing pause.

Photo record	Daily-report caption
DR-PH-0903 / 3 Sep 2027	Standing water across the active roof work zone; membrane-removal work stopped.
DR-PH-0909 / 9 Sep 2027	Insulation and membrane materials secured beneath tarps; installation work stopped.
DR-PH-0916 / 16 Sep 2027	Facility exterior and fenced work area during rain; roof crew remained off the work surface.
EVIDENTIARY LIMIT: The photographs support the presence of wet conditions and paused work. Their dramatic appearance does not establish that the weather was unusually severe or that any date caused excusable, nonconcurrent critical-path delay.	

Record note: Exercise images are fictional and generated for this training scenario; no real facility, contractor, or classified material is depicted.