

713TH LOGISTICS READINESS SQUADRON

SHADOW MOSES AIR FIELD, ALASKA

EAST CARGO APRON AVAILABILITY SCHEDULE

Port Operations control record - 10 June through 9 July 2027

Area	East Cargo Apron shown on N-03
Control office	Deployment and Distribution Flight, 713th Logistics Readiness Squadron (713 LRS)
Schedule status	Approved internal operating schedule; current as of 24 May 2027
Prepared by	SSgt Olga Gurlukovich, Port Operations

Operating windows

Dates	Availability	Controlling activity / condition
10-13 Jun 2027	AVAILABLE	Contractor staging and laydown may be coordinated through ordinary daily Port Operations controls.
14-25 Jun 2027	UNAVAILABLE	Summer sealift reservation. Apron must remain clear for cargo marshaling, material handling, berth safety, and Government equipment.
26-30 Jun 2027	AVAILABLE	Contractor staging and laydown may resume after Port Operations releases the area.
1-9 Jul 2027	AVAILABLE	Ordinary daily coordination applies; mission or emergency cargo retains priority.

Daily control conditions

1. Provide a 24-hour look-ahead for planned crane placement, deliveries, laydown footprint, and equipment movement.
2. Receive same-day Port Operations release before occupying the apron; weather, berth safety, mission cargo, or an emergency may temporarily restrict use.
3. Keep marked access lanes, fire protection routes, warehouse doors, and the pier emergency edge clear at all times.
4. Only the 713 LRS controlling office may revise these dates. Coordination with another Government office does not independently reserve the apron.

SCHEDULE EFFECT: The firm 14-25 June closure affects crane reservations, staging, sequencing, schedule, and price during the contemplated initial mobilization period.

/s/ DIANE AMES, Capt, USAF

Deployment and Distribution Flight Commander, 713 LRS

Approved 24 May 2027